LIBERTY HIGH SCHOOL																																													
BASEBALL BACKSTOP REPLACEMENT	SEPT. '2	21					(OCTOE	BER 2	021											N	OVE	MBE	R 20)21					DECEMBER 2021															
OVERALL PROJECT SCHEDULE	26 27 28 29	30 1	2 3 4	5 6	7 8	9 10 1	1 12 1	13 14 15	16 17	18 19	20 21	22 23	24 25	26 27	28 29	30 3	31 1 2 3 4	1 5 6	7 8	8 9 1	10 11 12	13 14	4 15 16	5 17 1	3 19 2		2 23 24		27 28 2 Sa Su M	9 30 1 2	3 4	5 6	7 8		11 12 Sa Su										8 29 30 3 T W Th
DEMO, GRADING, & AC PAVING SCOPE OF WORK	3u W 1 W	1111 F	Sa Su IV	I I VV	III F	Sa Su N	VIII	VV III F	Sa Su	IVI	VV III	ГЗа	3u IVI	1 VV	1111 F	3d 3	Su IVI I VV I	II F Sa	a Su IV	VI I V	VV III F	Sa Su	ı IVI I	VV	1 F 3	a Su IV	1 1 00	111 F .	sa su i	VI I VV I	r 3d	3u IVI	1 VV	III F .	3a 3u	IVI I	VV	II F	3d 3u	IVI	1 VV	111	3d 3l	IVI	I VV III
DEMO, GRADING, & ACT AVING SCOTE OF WORK																																		\top	Ħ					Н			Ħ		
Notice to Proceed: 9/27/21	X																																	+++						Ħ			Ħ		
Set up temporary toilets and wash stations @ Varsity Field			Х																																					П					
Demo & Grading @ Varsity Field			X	x x	хх																																								
Subgrade prep / aggregate base for AC paving @ Varsity Field																	X X	(X	X	X																									
AC paving @ Varsity Field																					x x																			Ш					
Subgrade prep / aggregate base for concrete flatwork @ Varsity Field																	x x x																							Ш			Ш	Ш	
Finish grading @ completed backstop and final cleanup of site @ Varsity Field					Ш											Ш																X	Х	$\perp \! \! \perp$			Ш			Ш			Ш	Ш	
Demo, Grading, Baserock & Paving Scope of Work @ Varsity Field Complete	\longrightarrow						-		\blacksquare		-					$\bot \bot$							-							+			0	\perp		4	11		\perp	Н			H	\sqcup	
Set up temporary toilets and wash stations @ JV Field	\longrightarrow					,	x			_ _						Ш																		\perp						Н			Н	Ш	
Demo & Grading @ JV Field		+ + +		++	$\sqcup \sqcup$)	X X	x x x		\dashv	-			\perp		\Box				+				+			+			+++				\perp			Ш	Ш	\perp	Ш			Щ	\vdash	+ + +
AC plug paving @ JV Field		+++		++			+	+++		+				\perp	+					++							++			+++			Х	X PLU	IG/PA1	TCH P.	AVE	AFTE	R CON	VCRET	TE FLA	TWO	RK		+++
Subgrade prep / aggregate base at concrete flatwork @ JV Field		+ + +		+ + +	$\vdash\vdash\vdash$		+	+	+	\dashv	\perp			+	\vdash	+				+	+		XX	XX	X		++			+++		\vdash	+	\dashv	+	+	++	+	+	Н.	, ,	-	\vdash	+	+++
Finish grading @ completed backstop and final cleanup of site @ JV Field		+ + +		++			+	+		+				\perp	\vdash	\mathbf{H}				++				++			++			+++				+		-	++	+	+	⊢,	хх	0	H	H	+++
Demo, Grading, Baserock & Paving Scope of Work @ JV Field Complete									+	+						H			+				Н											+		+	+	+	+	H		0	H	+	+
BACKSTOPS, FENCING, AND GATES SCOPE OF WORK							+									H							++-						+	+++			+	+			++	+	+	Н			\vdash	+	+++
Notice to Proceed: 9/27/21	× +								+	+						+				-														++			+		+	H	-		H	+	
Material Procurement	x x x	x x	×	x x	x x	١,	x x	x x x	+	+					++	Ħ				+				++	++		++-		+	+++				+	+	+	+	+	+	++	+		H	+	
Drill and set posts @ Varsity Field					~ ~					x x	x x	x	x	хх	x x	Ħ			+					† †					++				+	+			T	\forall	+	+	+		H	+	
Install fabric at backstop and fencing @ Varsity Field															A A	Ħ							x x	x x	x	x	хх		++,	x x				++		+	H	+	+	++	+		H		
Install gates and gate hardware @ Varsity Field							\pm								Ħ	Ħ								tt						x >	х			++			Ħ	+		H	\top		H	H	
Backstops, Fencing, and Gates Scope of Work @ Varsity Field Complete		111																														0		+++						П			Ħ	H	
Material Procurement	x x x	хх	х	хх	хх)	x x :	х х х		хх	хх	х																												П					
Drill and set posts @ JV Field													х	хх	хх		x x x x	(X																						П					
Install fabric at backstop and fencing @ JV Field																																х	хх	хх		хх	X 2	хх		П					
Install gates and gate hardware @ JV Field																																						Х		X X	х				
Backstops, Fencing, and Gates Scope of Work @ JV Field Complete																																									0				
CONCRETE PAVEMENT SCOPE OF WORK																																													
																																		$\perp \downarrow \downarrow$						Ш			Ш	Ш	
Notice to Proceed: 9/27/21	X	$ \downarrow \downarrow \downarrow $		$\downarrow \downarrow \downarrow$	\square		$\bot \downarrow$			$\perp \downarrow \downarrow$	_			_	$\sqcup \!\!\! \perp$	Ш	+++			$+\!\!\!+\!\!\!\!+$				igspace						+ + +				$\perp \downarrow \downarrow$		_	\sqcup	$\bot\!$	\bot	Н	\perp		Щ	\sqcup	+ + +
Form & place reinforcing for concrete pavement @ Varsity Field		$\sqcup \sqcup$		\Box	$\sqcup \sqcup$		$\downarrow \downarrow$	+		$\downarrow \downarrow$				\perp	$\sqcup \!\!\! \perp$		1	(X		$\downarrow \downarrow$			+				+			+ + +				$\perp \downarrow \downarrow$		\perp	\sqcup	\bot		\sqcup			Ш	\sqcup	+ + +
Place concrete @ Varsity Field		+ + +		++			+	+		$\dashv \downarrow$	\perp			+	$oxed{ightarrow}$				X	X				+			++			+++			\perp	\dashv		+	\sqcup	+		\vdash	\dashv		\vdash	\vdash	+ + +
Strip, cleanup and sealants at concrete pavement @ Varsity Field		+ + +		+	$\vdash\vdash\vdash$		+	+		+)	X		+	+			+			+++				\dashv			++	+	\perp	\vdash	+		H	\vdash	+++
Concrete Pavement Scope of Work @ Varsity Field Complete		+++		++	$\vdash\vdash\vdash$		+	+++	+	+	-			+	$oldsymbol{+}$	\mathbf{H}				++	0		++	++			V .			, ,			+	\dashv	+	+	++	+	+	+	+		+	+	+++
Form & place reinforcing for concrete pavement @ JV Field		+ + +		++			++	+		$\dashv \dashv$	+			+	\vdash	\mathbf{H}				++				++		×	хх		1	X X V V				+		-	++	+	+	+	+		\vdash	+	+++
Place concrete @ JV Field Strip, cleanup and sealants at concrete pavement @ JV Field		+++		++	$\vdash\vdash\vdash$		+	+++	+	$\dashv \dashv$	+			+	+	+				+	+		++	++	+		++		+	x x x >			+	+	+	+	+	+	+	+	+		+	+	+++
Concrete Pavement Scope of Work @ JV Field Complete		+++		+++	H		++	+++		$\dashv \dagger$	+			+	+	H				++	+			++			++			+++'	^	0	+	+		+	++	+		+	+		+	+	+++
DISTRICT ITEMS							+			\dashv				+	H	H				+			+	+			++					0	+	+		+	++	+	+	+	+		H	+	
Install temporary perimeter fencing @ Varsity and JV Fields	x x x	x v		+++			+	+++		$\dashv \dashv$	-				+	H			\mathbf{H}	++				++			++			+++				+		+	++	+		+	+		\vdash	++	+++
Salvage of existing wall padding @ Varsity field		+		++	++		+	+++		$\dashv \dagger$	+			+	+	+	+++			++	+			+			++			+++			+	+		+	++	+	+	+	+		+	+	+++
Relocate existing bleachers out of work area @ Varsity and JV Fields		+++		+++			+	+ + +		$\dashv \dagger$				+	++	H				++	+			++			++			+++				+		+	++	+		+	+		H		+++
Surveying for grading @ Varsity and JV Fields	 	 		x			++,	x		$\dashv \dagger$	-				++	H				++	+			++			++			+++				+		-	++	+		+	+		H	++	+++
+		1 1 1		$+$ Γ	++	++	++	1 1,	+		_				++	+				++				+			++					\vdash		$\dashv \dashv$		_	++	+		$\bot\bot$	\perp		\vdash	++	
Surveying for fencing @ Vasity and IV Fields								X		, ,		XI			1 1																			, ,											
Surveying for fencing @ Vasity and JV Fields Surveying for concrete pavement @ Varsity and JV Fields				++		+		X		+		х		+	X	+	+++			+	х									+++				+			H	+	-				${\mathbb H}$		+++
Surveying for concrete pavement @ Varsity and JV Fields								X				X			X						х					X								+						H					
Surveying for concrete pavement @ Varsity and JV Fields Striping and signage for ADA parking stalls @ Vasity Field								X				X			X						x					X														x >	x x	х			
Surveying for concrete pavement @ Varsity and JV Fields								X				X			X						x					X														+ +	x x x x				